COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AT 2ND MAIN 3RD CROSS OF MANJUNATHA NAGARA IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : 348/12-13 dt 31.1.2013
3. Head of Account which is Chargeable : Pwd-1771
4. Work Order No. & Dt : EE/DD/WO/28/13-14 dt 17/6/2013
5. Name of Contractor : **SRI.M.RAJASHEKAR**
6a. Time stipulated for completion of work : 90 days
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1718 Page No. 171738 & 171741
8. Check measurement of the Asst. : M.B. No. 1718
   Page No 171738 & 171741
   Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : AEE(DSD)
   incharge of the work :
10. a) Asst. Engineer : D.J.ಮಂಜುನಾಥ
    b) Asst. Exe. Engineer : D.J.ಮಂಜುನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.04	1904958	—	95042=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
D.14

ASST. EXECUTIVE ENGINEER
T. Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

30/9

ACCOUNTS SUPTD.(

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.